

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2021**

088063021053

Province, City or Municipality:

City Government of Muntinlupa

Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. Of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b>								
Construction of Technical-Vocational Manpower Facility at Brgy. Sucat (MCTI-Annex Sucat Phase 2)	Brgy. Sucat, Muntinlupa City	100,000,000.00	-	Q1 of 2022	-	-	-	For Estimate
Construction of Drug Rehabilitation Center and Other Government Projects	Muntinlupa City	36,978,433.99	-	Q1 of 2022	-	-	-	For Estimate
<b>ECONOMIC DEVELOPMENT</b>								
Construction of New Muntinlupa City Public Market (Phase 3)	Brgy. Alabang, Muntinlupa City	76,243,282.61	-	Q1 of 2022	-	-	-	For Re-estimate (Plans are revised)
Construction / Installation / Rehabilitation of Road Networks (Road, Pathways, Bridges) and Other Road Network Facilities and Features (Sidewalk, Footbridges, Traffic Lights, Signages, Barriers, etc.) District 1 and 2 Muntinlupa City	Muntinlupa City	10,000,000.00	Q1 of 2021	Q4 of 2021	-	-	-	Ongoing Procurement Activities: *Other projects are for estimate
Road rehabilitation along Mandarin Street, Pleasant Village Bayanan	Brgy. Bayanan, Muntinlupa City	85,165.92	-	Q4 of 2021	-	-	-	Ongoing Procurement Activities: (Total ABC is Php. 85,165.92)
Concreting of road at E. Rodriguez St. Villa Carolina 2; Sto. Niño Ph4, Tunasan; Morning Site, Alabang; and Centennial Ave., Laguerta Tunasan	Brgy. Tunasan, Muntinlupa City	906,780.00	-	Q3 of 2021	-	-	-	Ongoing Procurement Activities: (Total ABC is Php. 906,780)
Rehabilitation of drainage system and road at 1st Sikatville, Tunasan	Brgy. Tunasan, Muntinlupa City	1,715,367.95	-	Q3 of 2021	-	-	-	Ongoing Procurement Activities: (Total ABC is Php. 1,715,367.95)

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2021**

Province, City or Municipality:

City Government of Muntinlupa

Program or Project	Location	Total Cost (Php)	Date Started	Target Completion Date	Project Status		No. Of Extension, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>ENVIRONMENT MANAGEMENT</b>								
<i>Construction of Urban Green Space and Recreational Parks at Barangay Tunasan and other areas within City of Muntinlupa</i>	Brgy. Tunasan, Muntinlupa City	16,000,000.00	-	Q1 of 2022	-			Estimate and Plans Done
<i>Dedvelopment of Magdaong Riverbanks and Other Areas within City of Muntinlupa</i>	Muntinlupa City	15,000,000.00	-	Q1 of 2022	-			For Estimate
<i>Construction / Installation / Rehabilitation / Improvement of Flood Control Systems (Drainage, Riverwalls, etc.) at District 1 and 2, Muntinlupa City</i>	Muntinlupa City	5,000,000.00	Q1 of 2021	Q4 of 2021	-			Ongoing Procurement Activities. *Other projects are for estimate.
<i>Rehabilitation of drainage system and road at 1st Silkatville, Tunasan</i>	Brgy. Tunasan, Muntinlupa City	2,095,531.50	-	Q3 of 2021	-			Ongoing Procurement Activities. (Total ABC is Php. 2,095,531.5)
<i>Rehabilitation of drainage system and pathway at Blk. 2 Prk. 6, Bayanan</i>	Brgy. Bayanan, Muntinlupa City	2,179,172.77	-	Q3 of 2021	-			Ongoing Construction
	<b>Total 2021 CDF Budget</b>	<b>259,221,716.60</b>						<b>Total 2021 CDF Budget = Php 259,221,716.60</b>

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**ENGR. DYNADILLE N. ARANDA**  
City Engineer

**NECITO M. GUICO**  
City Budget Officer

**JAIMIE R. FRESNEDI**  
City Mayor